| PO | 00164/I/PO-LA/2022 | | Page |
|---|---|---|---|
| | 10.01.2022 | | 1 of 2 |
| Revision | Version : 1.1 | Buyer | Contract Number |
| | 10.01.2022 | Danang Adi Satriyo | 020332/TERM/08/2018 |
| Quotation Reference | Technical PIC | | |
| 344/KSPS/0000/2021 | Beni Afrinaldi - Central Sumatra Area | | |

To :

PT. KARYA SOLUSI PRIMA SEJAHTERA
JL LEBAK BULUS RAYA NO 7 RT 003 RW 02 KEL. LEBAK BULUS KEC. CILANDAK, JAKARTA SELATAN, JAKARTA SELATAN, DKI Jakarta

Contact Person : ALFI BADRIAH

Ship To :

PERTAMINA HULU ROKAN - PERTAMINA HULU ROKAN ZONA 1
Jl. Camp Rumbai, Lembah Damai, Kec. Rumbai Pesisir, Kota Pekanbaru, Riau Jl.

CP :

Phone :

Invoice To :

Finance PT Aplikanusa Lintasarta
Menara Thamrin (Gedung Arcadia) Lantai 4
Jl. MH Thamrin Kav 3
Jakarta Pusat 10250

| | | |
|---|---|---|
| **Project Name** | Repair & Material PCU INROW - PT Pertamina Hulu Rokan site DURI DC | |
| **Sub Total** | IDR | 340,480,855.00 |
| **Discount** | IDR | 0.00 |
| **Nett Price** | IDR | 340,480,855.00 |
| **Termin** | Ketentuan ToP : DP 30%  60% Setelah MOS 10% setelah material terpasang | |

**Specific terms and conditions of this Purchase Order shall be stipulated under the Statement of Work**

PT. KARYA SOLUSI PRIMA SEJAHTERA

Gatot Santoso
DIREKTUR

PT APLIKANUSA LINTASARTA

Bramudija Hadinoto
Director

**Note :**

1. We accept the Purchase Order subject to the terms and conditions reference there on
2. Both parties understand that this document is legally binding

Appendix of PO : 00164/I/PO-LA/2022

| No. | Material | Qty | UoM | Target Delv. | Warranty | Unit Price (IDR) | Total (IDR) |
|---|---|---|---|---|---|---|---|
| 1 | Service Item<br>REPAIR PCU INROW<br>P/N. : Data Center Infrastruktur<br>Management Service<br>Brand : DCIM | 2.00 | unit | 3 Month(s) | 3 Month(s) | 20,629,345.00 | 41,258,690.00 |
| 2 | Material Item<br>POWER SWITCH 140M-F8E-C<br>P/N. : Data Center Infrastruktur<br>Management Service<br>Brand : DCIM | 4.00 | unit | 3 Month(s) | 3 Month(s) | 10,143,815.00 | 40,575,260.00 |
| 3 | Material Item<br>FAN BLOWER EC-MOT<br>P/N. : Data Center Infrastruktur<br>Management Service<br>Brand : DCIM | 3.00 | unit | 3 Month(s) | 3 Month(s) | 86,215,635.00 | 258,646,905.00 |
| Notes :<br>- Delivery target on PO are calculated from Lintasarta approval date | | | | | | **Sub Total** | 340,480,855.00 |
| | | | | | | **Discount** | 0.00 |
| | | | | | | **Nett Price** | 340,480,855.00 |
| | | | | | | **PPn / VAT** | 34,048,085.50 |
| | | | | | | **Grand Total** | 374,528,940.50 |